

2018 SFCC Brunel Tower Flood Prevention Works.

Going forward a rough sequence is as follows:

- * Monday 6th August – pour slabs at the southern end of the car park (over the chambers) using concrete pump truck.
- * Wednesday 8th and Thursday 9th August pour the next two slabs (between the slipway and entrance)
- * Progress to the slabs form the north of the entrance from 10th August.

Once the slabs at the south of the entrance have had five days to cure and gain strength it is our intention to open up the southern half of the car park and provide access to the slipway from the south in the evenings and weekends (subject to the works).

Please see drawing on page 2 here.



