



We will be restarting the works next week, Monday 25th June.

The initial focus will be the concrete slabs directly over the underground chambers.

The sub base formation is being replaced by a mass fill concrete, pumped into position to avoid the need for compacting plant over the chambers. Works next week will include reducing the ground level for this formation level, (the rail side is very nearly there, but there's still material to be removed from the road side). This will be done by a machine where it can reach from solid ground, but will require a certain amount of hand digging of material.

Currently, we expect the pouring of the four slabs directly over the underground chambers to be completed by mid-July.

We are exploring options with our temporary works department regards measures to place plant and equipment over the chambers, which would increase progress, but this is still a work in progress.

Works will then focus on the remaining six concrete slabs closest to the SFCC club building, and installation of a drainage channel. Providing no other major surprises present themselves, we anticipate completing this work by mid-August.

For the first period of works it will be easy to maintain access to the flat and pedestrian access to the club building.

During the construction of the slabs immediately adjacent to the road and club building this will become more difficult, but I suggest we liaise in more detail closer to the time.

We'll be in touch with further updates, but in the meantime hopefully this information is helpful for your meeting this evening.

Kind regards,

Lawrence Jones CEng MICE

Site Agent

Starcross & Cockwood Tidal Defence Scheme

BAM Nuttall Ltd